

# CNGS electronics test facility planning for 2010 **DRAFT**

---

Planning to be discussed in RadWG ([RADWG 3 March 2010](#)):

<b>Official start</b>	6 May 2010 ( <a href="#">Injector schedule V1.3</a> )
<b>Discussed start</b>	26 April 2010
<b>Possible closure</b>	31 March 2010
<b>End of Beam</b>	21 November 2010

Slot #	End in week	Approx. date	miniSUBD 2.5MHz	SUBD 31.25kHz	SUBD 1MHz	miniSUBD 1MHz
			TSG45-1	TSG45-2	TSG46-3	TSG46-4
1	23	31 May	CRYO			
2	27	28 Jun	CRYO	TE/EPC		
3	31	26 Jul	CRYO	TE/EPC		
4	36	30 Aug		TE/EPC		QPS
5	42	11 Oct				QPS
6	48	28 Nov				QPS

- **CRYO**
  - TSG45
  - 1MHz SUBD + 2xNE48
  - Two crates like in 2009
  - New cards ready for the April/May run
- **TE/EPC**
  - TSG45
  - NE48 only
  - The same installation size as in 2009
  - PS etc ready 2<sup>nd</sup> half of May or June
- **QPS**
  - TSG46
  - 1MHz miniSUBD
  - Later in the year (prototype boards for IP1,5)

## Other systems to be tested in 2010 in CNGS


- **Fire detectors (2 modes of connection)**
  - ASD 516 – 2 DUTs
  - ASD 535 – 2 DUTs
  - Cables provided by the group
- **Collimator control rack**
  - Required cables
    - 2x Ethernet
- **Remote reset/ Timing crate with a PLC**
  - Timing crate
  - Remote reset crate
  - WorldFip needed
    - Speed ?
    - Connector ?
  - Required cables
    - 1x NE48?
    - 1x Ethernet
    - 1x VH4 timing cable + return to gateway?!!
- **Ethernet switch**
  - To be confirmed
- **WIC PLCs**
  - US85 crate
    - SIEMENS PLC 315F 2DP
    - ET 200M
    - Fast Boolean processor FM 352-5
  - Required cables
    - 1x Ethernet
- **CV PLC modules**
  - USV Simens Sitop 24VDC 10A (UPS)
  - Batterie 24VDC/7Ah (Pb!, acid)
  - Power supply 220VAC/24VDC Siemens Sitop 10A
  - 
  - - Siemens S7-315-2DP CPU with (local) Profibus to connect:
  - - S7-200 with Profibus module - ET200M with
  - - 1xDI, 1xDO, 1xAI, 1xAO
  - 
  - - Wago Remote IO with
  - - 1xDI, 1xDO, 1xAI, 1xAO
  - - pressure transmitter
  - - temperature transmitter
  - 
  - - Power supply 220VAC/24VDC Schneider 10A ABL7
  - - Schneider CP57453 CPU with (local) FipIO bus to connect:
  - - PSY 5520 24VDC power supply
  - - 1xDI, 1xDO, 1xAI, 1xAO

Remote reset system to be chosen

- Standard LHC system
  - CB50 cables provided to the users
  - Web interface
- Private PLC like in UJ22
  - Relays on power supplies



## 2 Test areas – High & Low flux with multiple calibrated locations




Hottest test area in TSG46:  
 $\sim 3.3 \text{ Gy}(\text{SiO}_2)/\text{week}$   
 $\sim 1.8 \cdot 10^{10} (>20\text{MeV})\text{cm}^{-2}/\text{week}$   
 1 Week  $\sim 1\text{e}18\text{pot}$

Hottest test area in TSG45 :  
 $\sim 28 \text{ Gy}(\text{SiO}_2)/\text{week}$   
 $\sim 1.9 \cdot 10^{11} (>20\text{MeV})\text{cm}^{-2}/\text{week}$   
 This is expected in the LHC arcs\* in  
 3 nominal years (10Gy/y)

27 Jan 2010 \*Alongside a dipole

RADW



Area in interface	Area number	Dose [Gy/pot] Updated 2010	HE Hadrons [cm <sup>-2</sup> ]	1MeV n eq. [cm <sup>-2</sup> ]	1MeV/dose [10 <sup>9</sup> cm <sup>-2</sup> /Gy]
BLM/WFip3/CRYO3	451	2.84e-17(Si)	1.9e-7	2.7e-7	9.5
BLM/WFip3/CRYO3	451	2.80e-17(N <sub>2</sub> )			
TSG45 2008 wall	452	7.5e-18	5.6e-8	8.7e-8	11.6
BPM S2	454	1.24e-17	7.8e-8	1.11e-7	9.0
WFip S1,2	453	1.26e-17**	9.1e-8	1.26e-7	10
BPM S1	455	1.38e-18	7.49e-9 / 7.69e-8	1.07e-8	7.7
QPS S1	465	2.28e-19	1.43e-9	2.0e-9	
QPS S2	464	8.97e-19	7.26e-9	1.0e-8	
CRYO S1,2	463	3.27e-18	1.8e-8	2.56e-8	7.8
CRYO +2m		5.93e-18	3.3e-8	6.11e-8	10.3
TSG46 corner		9.84e-19	7.4e-9	1.04e-8	10.6
Station 1	S1	4.52e-20	2.63e-10 / 4.27e-9		
Station 4	S4	9.0e-20	3.75e-10 / 1.68e-8		
TSG46 floor -edge	461	2.4e-18	1.8e-8	2.4e-8	10.0
TSG46 wall	462	1.3e-18	9.1e-9	1.6e-8	12.3

- \*\* Dose scaled from the 1MeV eq. measurement
- xx blue numbers are not measured but extrapolated
- xx red values are measured with 3V (thermal fluence to be calculated)

New names to be put in the JAVA interface  
Other areas will be added if necessary

