

MOM update

- CAEN SY527 HV crate was packed and shipped for repair.
- HV cables were checked and are clearly labelled.
- J-S Checked the DAQ as far as possible and all was ok – some circuit breakers had tripped but no obvious damage to crates.
- Tested magnet control and with Henry and Pierrick and everything worked well.
- Q6 remains off and Q1 has a low flow rate (around 25 litre/min) and was interlocked – will look at this with Willie.
- Requested beam for beamline tests next week.
- Will probably only need to run on 1 day – aiming for Wed 23rd
- Requested shifter support for run.