

RFD HOM Damper Update

- Drafting of manufacturing drawings for Horizontal HOM currently underway
- Niobium plate ($RRR > 300$) is in the buying process. ETA is 3 – 6 weeks depending on bid
- Reactor grade Niobium being machined from ingot for use for machining practice parts
 - Practice components to be fabricated once first set of drawings are complete
 - Hook(s) will be first machined from Aluminum to test machining capabilities
 - Hook(s) will then be machined from RG Nb for weld testing and tolerance checks