



New Building MTE

Meeting Minutes

24 September 2019

Presents: S.Mehanneche (EN-ACE), R.Bozzi (EN-CV), T. Charvet (EN-EL), R.Rinaldesi (EN-HE), J. Molina (IT-CS), R. Morton (HSE-OHS), M. Manfredi (SMB-SE), J. Dauge (SMB-SE), F.Castronuovo (TE-ABT), V. Namora (TE-ABT)

- a) Presentation of project motivation and scope
(Can be found here: <https://indico.cern.ch/event/853713/>)
- b) The area/surface needed for HVAC needs to be defined
- c) In terms of cooling or heating needs, at this stage there is not a special request.
Nevertheless, the new building should maintain a stable interior temperature of ~20 °C.
- d) It exists a 3D study drawing of the new building - **Smarteam ST1059207_25 a.00**
- e) A study for the lifting crane has been done – **Smarteam ST1126031**
- f) It is advised and preferable to install cables and/or cable trays, either on walls or in height.
Avoid passing cables under false floor, whenever possible.
- g) Which type of smoke extraction system will be used – **check with HSE**
- h) A new meeting should occur by December 2019.
- i) Vasco who is now the new project leader will organize a visit of B.367 with SMB.