



# Cooling activities update

Claudio Bortolin



# SDD/SSD cooling maintenance



- pump: replaced
- outlet filter: **replaced**
- demineralized cartridge: replaced
- mechanic filter on air control: replaced
- SSD chilled water valve: replaced (it was leaking)
- safety valve on the tank: replaced
- alarm security test: done
- upload new program PLC (ramp of p regulator SSD): **done**
- temperature sensors loop 17 & 18: replaced



# SPD cooling maintenance



- pump replaced
- dehydrator cartridge replaced
- inlet mechanic 1um filter replaced
- chilled water valve replaced (leak on the top)
- one of compressor was replaced
- some safety valves were recalibrated and installed (10 bar pump valve and 8,5 bar in the inlet manifold, 3,5 bar tank valves): done
- 10 safety valves on the loops (return side) replaced
- test security alarm: **to be done**
- BPRs installation: **Postponed to 2013**



# UPS integration



In case of UPS intervention a 24 V signal is issued to the control rack.  
UPS is supposed to supply the power to the plant for ~15'.  
When the UPS signal is triggered, the plant should:

- wait for 30''
- decrease the pressure to the minimum value (3 bar?) in ~1'
- put the plant in recovery mode

in case the plant is in recovery and the detector is off:

- the shift leader or the DCS shifter calls the SPD expert on call
- the SPD expert on call calls the cooling piquet when the situation is safe enough to put the system back in run mode.



# UX25 access restrictions



	Dec				Jan						Feb			Mar			
Wk	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11		
Mo	5	After 17:00	19	26	2	9	16	23	30	6	After 17:00	20	27	5	12		
Tu																	
We																	
Th	After 17:00		Open L3														
Fr							AUG				Close L348V (EL)	Lift	DSO				
Sa											After 17:00						
Su			Xmas Day	NY Day													

## Access restrictions:

Removal/installation of shielding (restriction includes RB24 triplets)

- PX24 blocks: no access CR5 and UX25
- PX24 beams (35t): no access CR1-5, Expo, and UX-25
- All other blocks: no access to UX-25 (or 1-2 teams max, not on A-side)

TRD insertion: no access to MNF and L3

AUG test (*Arrêt Urgence General* – General Emergency Stop) – no access UX25

DSO test (Department Safety Officer) – no access UX25

No access SX2 during manipulation of blocks in SX2 (except ACR and WRs)

### Legend

No access (except transport)

Access possible

No access



# L3 and MNF access restrictions



	Dec				Jan						Feb			Mar		
Wk	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	
Mo	5		19	26	2	9	16	23	30	6		20	27	5	12	
Tu		After 17:00									After 17:00					
We																
Th																
Fr	After 17:00	Open L3 ventilation					AUG				Ventilation 48V (EL)	Lift	DSO			
Sa											After 17:00					
Su			Xmas Day	NY Day												

**Wks 49-50 and 7: access in normal hours (e.g. TPC) to be coordinated with TC**

**Wks 1-2: no access inside L3 during TRD SMs insertion**

When moving from low-beta to insertion platform: no access to MNF

When inserting the module: no access L3 and MNF

**Watcher needed in wks 49-50 and from wk 6 (Fri 10/2) onwards**