

CMS Ventilation Test of 16 Apr 2019

Test outline

- → Monitoring of the cavern's pressures
- → Monitor of the extraction and injection flow
- → Detect any possible pressure variation
- → Test done with cap/plug open and closed but with TX open

Results

- → Two scans with plug **open:**
 - → No variation in the **US-UX** pressure/ **RPC** distribution pressures
- → Powercut system restored after ~10 minutes
- → Two scans with plug **closed**:
 - → Same results as with the plug **open**

